

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET 1 OF 1 SHEETS	
1. PROJECT Dade County Beach Erosion				10. SIZE AND TYPE OF BIT H			
2. LOCATION (Coordinates of Station) X=799,588 Y=553,404				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Corps of Engineers				12. MANUFACTURER'S DESIGNATION OF DRILL Vibrocure			
4. HOLE NO. (As shown on drawing title and file number) CB-DAC-108				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER R. Gordon				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 30 May 78 COMPLETED 30 May 78		17. ELEVATION TOP OF HOLE -63.0	
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING 100 %		19. SIGNATURE OF INSPECTOR Geologist: D. Rosen	
9. TOTAL DEPTH OF HOLE 12.2'							
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-63.0	0.0					BIT OR BARREL	
			SAND, light gray, fine to medium, silty, whole shells, shelly (SM)		1	VIBRACORE	
-75.2	12.2						