

Hole No. CB-DUC-19

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		South Atlantic		Jacksonville District		1 OF 1 SHEETS	
1. PROJECT Duval County Beach Restoration				10. SIZE AND TYPE OF BIT See Remarks			
2. LOCATION (Coordinates or Station) SEE PLATE B-1				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Offshore Inc. (Contract)				12. MANUFACTURER'S DESIGNATION OF DRILL Offshore Inc. Seacore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-19				13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER J. Patterson				14. TOTAL NUMBER CORE BOXES 1		15. ELEVATION GROUND WATER Tidal	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				16. DATE HOLE STARTED 1-4-74 COMPLETED 1-4-74		17. ELEVATION TOP OF HOLE +41.0	
7. THICKNESS OF OVERBURDEN				18. TOTAL CORE RECOVERY FOR BORING 100 %			
8. DEPTH DRILLED INTO ROCK				19. XXXXXXXXXXXXXXXXXXXX			
9. TOTAL DEPTH OF HOLE 7.0'				GEOLOGIST: R. KRETCHMAN			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	BOX NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-41.0	0.0					BIT OR BARREL	
-43.0	2.0		CLAY, gray (CH)			3-1/2" I.D. Vibrating Sampler	
-45.0	4.0		SAND, fine, quartz, shelly, gray (SP-SM)	100	1		
-48.0	7.0		CLAY, gray, sandy, (CH)				
PLATE #B-132							