

Hole No. CB-DUC-6

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		South Atlantic		Jacksonville District		1 OF 1 SHEETS	
1. PROJECT Duval County Beach Restoration				10. SIZE AND TYPE OF BIT See Remarks			
2. LOCATION (Coordinates or Station) SEE PLATE B-1				11. DATUM FOR ELEVATION SHOWN (TUM or MSL) MLW			
3. DRILLING AGENCY Offshore, Inc. (Contract)				12. MANUFACTURER'S DESIGNATION OF DRILL Offshore, Inc. Seacore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-6				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER J. Patterson				14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 1-7-74 COMPLETED 1-7-74			
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE -26.9			
9. TOTAL DEPTH OF HOLE 20'				18. TOTAL CORE RECOVERY FOR BORING 88 %			
				19. XXXXXXXXXXXX GEOLOGIST: R. KRETCHMAN			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SPL. NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-26.9	0.0					BIT OR BARREL	
			SAND, fine quartz, gray, clayey, shelly, clay layers throughout (SC)	88	1	3-1/2" I.D. Vibrating Sampler	
-46.9	20.0					-46.9	
						PLATE #B-118	

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.

(TRANSLUCENT)

PROJECT
Duval County Beach
RestorationHOLE NO.
CB-DUC-6