

Hole No. CB-DUC-134

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		South Atlantic		Jacksonville District		OF 1 SHEETS	
1. PROJECT Duval Co. Beach Restoration				10. SIZE AND TYPE OF BIT See remarks			
2. LOCATION (Coordinates or Station) X = 411,996 Y = 2,192,023				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Contract - Alpine Geophysical Inc.				12. MANUFACTURER'S DESIGNATION OF DRILL Alpine-Vibracore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-134				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN DISTURBED      UNDISTURBED			
5. NAME OF DRILLER C. Dill				14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED      DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 7/21/77 COMPLETED 7/21/77			
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE -52.5			
9. TOTAL DEPTH OF HOLE 20'				18. TOTAL CORE RECOVERY FOR BORING 80 %			
				19. SIGNATURE OF INSPECTOR Geologist R. Kretchman			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)	
-52.5	0.0					Bit or Barrel	
-56.5	4.0		SAND, gray (SP)		1	3-1/2" I.D. Vibracore	
			SAND, gray, clayey (SP-SC)	80	2		
					3		
-72.5	20.0						
			Notes: 1. Drill time: 3 min. 2. Sample No. refers to sample sent for laboratory grain size analysis 3. Classification of granular material based on laboratory analysis				
						Plate # 258	

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.  
(TRANSLUCENT)

PROJECT Duval Co. Beach Restoration

HOLE NO. CB-DUC-134