

Hole No. CB-DUC-143

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET OF 1 SHEETS	
1. PROJECT Duval Co. Beach Restoration				10. SIZE AND TYPE OF BIT See remarks			
2. LOCATION (Coordinates or Station) X = 412,983 Y = 2,193,968				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Contract - Alpine Geophysical Inc.				12. MANUFACTURER'S DESIGNATION OF DRILL Alpine-Vibracore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-143				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER C. Dill				14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 7/22/77 COMPLETED 7/22/77			
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE -52.0			
9. TOTAL DEPTH OF HOLE 20'				18. TOTAL CORE RECOVERY FOR BORING 100 %			
				19. SIGNATURE OF <del>XXXXXXXX</del> Geologist R. Kretschman			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-52.0	0.0					Bit or Barrel	
-58.0	6.0		SAND, medium to fine, quartz, gray, slightly silty (SP)		1	3-1/2" I.D. Vibracore	
			semi-indurated layers from -57.0 to -58.0				
			SAND, medium to fine, quartz, gray, silty (SM)	100	2		
			semi-indurated layers from -58.0 to -67.0		3		
-72.0	20.0					-72.0	
Notes: 1. Drill time: 11 min. 2. Sample No. refers to sample sent for laboratory grain size analysis 3. Classification of granular material based on laboratory analysis.							
Plate # 267							

 ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.  
 (TRANSLUCENT)

 PROJECT Duval Co. Beach  
 Restoration HOLE NO.  
 CB-DUC-143