

<b>DRILLING LOG</b>	DIVISION South Atlantic	INSTALLATION Jacksonville District	SHEET 1 OF 1
1. PROJECT INDIAN RIVER COUNTY 1999		10. SIZE AND TYPE OF BIT 4" VIBRACORE	
2. LOCATION (Coordinates or Station) X=727993.500 Y=1184252.500		11. DATUM FOR ELEVATION SHOWN (TBM or MSL) NGVD	
3. DRILLING AGENCY Applied Technology and Management, Inc.		12. MANUFACTURER'S DESIGNATION OF DRILL PNEUMATIC VIBRACORE	
4. HOLE NO. (As shown on drawing title and file number) IR-S-2		13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 4      undisturbed: 0	
5. NAME OF DRILLER T. Mason		14. TOTAL NUMBER OF CORE BOXES 2	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED		15. ELEVATION GROUND WATER	
7. THICKNESS OF BURDEN 0 Ft.		16. DATE HOLE STARTED COMPLETED 6-27-99 6-27-99	
8. DEPTH DRILLED INTO ROCK 0 Ft.		17. ELEVATION TOP OF HOLE -24.0 Ft.	
9. TOTAL DEPTH OF HOLE 17.9 Ft.		18. TOTAL CORE RECOVERY FOR BORING 100 %	
		19. SIGNATURE OF G. ZARILLO, SEA, INC	

ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS	
-24.0	.0					-24.0	0
			Tan medium to fine sand, shell fragments to 3/4 inch. (SP)		0.5		
				100			2.5
					4.0		
-28.7	5.7					-28.0	5
			Tan-light grey medium to fine sand, shell frags and whole shells to 1 inch. (SP)				
				100			7.5
					8.0		
						-34.0	10
-36.9	12.9			100			12.5
			Grey fine sand, small shell frags. (SP)				
-38.8	14.8					Shell layer, 14.2-14.4	
			Grey coarse shell and sand-mud matrix. (GW)			-38.0	15
-40.8	16.9			100			
			Grey fine sand, large shells to 1.5 inches. (SP)		16.0		
-41.8	17.9					-41.8	17.5
							20
						Composite 0-17.6	
							22.5