

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District			SHEET 1 OF 2 SHEETS		
1. PROJECT VENICE BEACH BEACH SAND SEARCH Sarasota County, Florida				9. SIZE AND TYPE OF BIT See Remarks					
2. BORING DESIGNATION VB-SCV09-02		LOCATION COORDINATES X = 493,486 Y = 950,245		10. COORDINATE SYSTEM/DATUM State Plane, FLW (U.S. Ft.)		HORIZONTAL NAD83	VERTICAL NAVD88		
3. DRILLING AGENCY Challenge Engineering & Testing, Inc.		CONTRACTOR FILE NO. 2009D07		11. MANUFACTURER'S DESIGNATION OF DRILL Alpine 271 Vibracore Unit		<input type="checkbox"/> AUTO HAMMER <input checked="" type="checkbox"/> MANUAL HAMMER			
4. NAME OF DRILLER American Vibracore Services, Inc.				12. TOTAL SAMPLES		DISTURBED 4	UNDISTURBED (UD) 0		
5. DIRECTION OF BORING <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				13. TOTAL NUMBER CORE BOXES 1		14. ELEVATION GROUND WATER Tidal			
6. THICKNESS OF OVERBURDEN N/A		7. DEPTH DRILLED INTO ROCK N/A		15. DATE BORING		STARTED 06-17-09	COMPLETED 06-17-09		
8. TOTAL DEPTH OF BORING 14.0 Ft.				16. ELEVATION TOP OF BORING -35.3 Ft.		17. TOTAL RECOVERY FOR BORING 97 %			
				18. SIGNATURE AND TITLE OF INSPECTOR V. J. Thompson III, Civil Engineer					
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS	% REC.	BOX OR SAMPLE	ROD OR UD	REMARKS	BLOWS/1 FT.	N-VALUE
-35.3	0.0		SAND, poorly-graded, mostly subangular fine to medium-grained sand-sized quartz, some angular to subangular shell up to 1", wet, 5Y 4/2 olive gray (SP)	100			-35.3		
				100	1		Vibracore		
							-36.3		
							-36.8		
				100			Vibracore		
							-40.3		
				100	2		-40.8		
				100			Vibracore		
				100	3		-42.1		
							-42.6		
-43.3	8.0		SAND, silty, mostly subangular fine-grained sand-sized quartz, few angular to subangular shell up to 2", wet, 5Y 6/2 light olive gray (SM)	100			Vibracore		
				100	4		-44.3		
							-44.8		
				91			Vibracore		
-47.8	12.5								
			LIMESTONE, sparsely fossiliferous, moderately hard, slightly weathered, fine grained, pitted, 5Y 8/2 pale yellow						
-48.9	13.6								
-49.3	14.0						-49.3		
			BORING TERMINATED IN REFUSAL						
			NOTES:						

DRILLING LOG (Cont. Sheet)			INSTALLATION Jacksonville District			SHEET 2 OF 2 SHEETS																					
PROJECT VENICE BEACH BEACH SAND SEARCH			COORDINATE SYSTEM/DATUM State Plane, FLW (U.S. Ft.)		HORIZONTAL NAD83	VERTICAL NAVD88																					
LOCATION COORDINATES X = 493,486 Y = 950,245			ELEVATION TOP OF BORING -35.3 Ft.																								
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS	% REC.	BOX OR SAMPLE	ROD OR UD	REMARKS	BLOWS/ 1 FT.	N-VALUE																		
			1. USACE Jacksonville is the custodian for these original files. 2. Soils are field visually classified in accordance with the Unified Soils Classification System. 3. Vibracore Borings Were Sampled With An Alpine 271 Pneumatic Powered Unit Using A 3 5/8" Lexan Liner To Termination Depth Specified. 4. Non-ASTM Carbonate Analysis Performed At Depth 1.0-1.5 Ft. = 4.0% Lossage 5. Laboratory Testing Results <table border="1"> <thead> <tr> <th>SAMPLE ID</th> <th>SAMPLE DEPTH</th> <th>LABORATORY CLASSIFICATION</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>1.0/1.5</td> <td>SP*</td> </tr> <tr> <td>1B</td> <td>/14.0</td> <td>SP*</td> </tr> <tr> <td>2</td> <td>5.0/5.5</td> <td>SP*</td> </tr> <tr> <td>3</td> <td>6.8/7.3</td> <td>SP*</td> </tr> <tr> <td>4</td> <td>9.0/9.5</td> <td>SM*</td> </tr> </tbody> </table> *Lab visual classification based on gradation curve. No Atterberg limits.	SAMPLE ID	SAMPLE DEPTH	LABORATORY CLASSIFICATION	1	1.0/1.5	SP*	1B	/14.0	SP*	2	5.0/5.5	SP*	3	6.8/7.3	SP*	4	9.0/9.5	SM*						
SAMPLE ID	SAMPLE DEPTH	LABORATORY CLASSIFICATION																									
1	1.0/1.5	SP*																									
1B	/14.0	SP*																									
2	5.0/5.5	SP*																									
3	6.8/7.3	SP*																									
4	9.0/9.5	SM*																									