Hole No. P-112

DRILLING LOG

DIVISION

INSTALLATION

SHEET 1 OF 1

1. PROJECT: Pensacola Beach-Beach Restoration
2. LOCATION (Coordinates or Station): X=1144511.700 Y=474549.500
3. DRILLING AGENCY: AOSS/Olsen Associates, Inc.
4. HOLE NO. (As shown on drawing title and file number): P-112
5. NAME OF DRILLER: J. Cole/A. Browder
6. DIRECTION OF HOLE: ☒ VERTICAL ☐ INCLINED
7. THICKNESS OF BURDEN: 0 Ft.
8. DEPTH DRILLED INTO ROCK: 0 Ft.
9. TOTAL DEPTH OF HOLE: 16.5 Ft.
10. SIZE AND TYPE OF BIT: 4" VIBRACORE
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLLW
12. MANUFACTURER'S DESIGNATION OF DRILL: PNEUMATIC VIBRACORE
13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN: disturbed: 6 undisturbed: 0
14. TOTAL NUMBER OF CORE BOXES: 2
15. ELEVATION GROUND WATER:
16. DATE HOLE STARTED: 1-14-01 COMPLETED: 1-14-01
17. ELEVATION TOP OF HOLE: -63.5 Ft.
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF G. ZARILLO, SEA, Inc.

ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS
-63.5	0					-63.5
			White medium to fine quartz sand, near 0% dark/heavy minerals, abundant large shells and shell fragments in medium to coarse sand range. 10 YR 9.25/1 (SP)	100	0.5 3.0	
-68.0	5.5					-68.5
			White medium to fine quartz sand, scattered shell fragments in coarse sand to medium gravel range. 10 YR 9.25/0.5 (SP)	100	6.0 9.0	
-73.9	10.4					-73.5
			White fine quartz sand, scattered shell fragments in coarse sand to fine gravel range, thin layers of white crushed shell in medium gravel range. 10 YR 9.25/0.5 (SP)	100	12.0	
				100	15.0	-78.5
-80.1	16.6					-80.1

Composite 0-15.0 ft.

0 2.5 5 7.5 10 12.5 15 17.5 20 22.5

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.

PROJECT: Pensacola Beach-Beach Restoration

HOLE NUMBER: P-112