Hole No. P-85

DRILLING LOG

DIVISION

INSTALLATION

SHEET 1 OF 1

1. PROJECT: Pensacola Beach-Beach Restoration	10. SIZE AND TYPE OF BIT: 4" VIBRACORE
2. LOCATION (Coordinates or Station): X=840328.400 Y=482989.000	11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLLW
3. DRILLING AGENCY: AOSS/Olsen Associates, Inc.	12. MANUFACTURER'S DESIGNATION OF DRILL: PNEUMATIC VIBRACORE
4. HOLE NO. (As shown on drawing title and file number): P-85	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN: disturbed: 5 undisturbed: 0
5. NAME OF DRILLER: J. Cole/A. Browder	14. TOTAL NUMBER OF CORE BOXES: 2
6. DIRECTION OF HOLE: ☒ VERTICAL ☐ INCLINED	15. ELEVATION GROUND WATER
7. THICKNESS OF BURDEN: 0 Ft.	16. DATE HOLE STARTED: 1-12-01 COMPLETED: 1-12-01
8. DEPTH DRILLED INTO ROCK: 0 Ft.	17. ELEVATION TOP OF HOLE: -56.6 Ft.
9. TOTAL DEPTH OF HOLE: 17.4 Ft.	18. TOTAL CORE RECOVERY FOR BORING: 100 %
	19. SIGNATURE OF S. Zarillo, SEA, Inc.

ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS
-56.6	.0					-56.6
			White medium to fine quartz sand, zero heavy/dark minerals, scattered shell fragments and whole shells in medium to coarse gravel range. 10 YR 9.25/1 (SP)	100	0.5	
					4.0	-61.6
-64.6	8.0			100	8.0	
			White medium to fine quartz sand, abundant large whole shells in coarse gravel range. 10 YR 9.25/1 (SP)			
-66.5	9.9					-66.6
			White medium to fine quartz sand, scattered shell fragments and whole shells in fine to medium gravel range, few large whole shells in coarse gravel range. 10 YR 8.5/1 (SP)	100	12.0	
						-71.6
				100	16.0	
-74.0	17.4					-74.0

Composite 0-16.0 ft.

0 2.5 5 7.5 10 12.5 15 17.5 20 22.5

EM 1110-2-1908 (30 Jun 94) PREVIOUS EDITIONS ARE OBSOLETE.

PROJECT: Pensacola Beach-Beach Restoration

HOLE NUMBER: P-85