Boring Designation FL-BOEM-2015-SS05

DRILLING LOG	DIVISION	INSTALLATION	SHEET 1 OF 1 SHEETS

1. PROJECT: Inventory of Potential Beach Nourishment and Coastal Restoration Sand Sources on the Atlantic OCS		9. SIZE AND TYPE OF BIT	
		10. COORDINATE SYSTEM/DATUM: UTM 17	HORIZONTAL: NAD 1983 / VERTICAL: NAVD88
2. BORING DESIGNATION: FL-BOEM-2015-SS05	LOCATION COORDINATES (m): X = 556,227 Y = 3,098,388	11. MANUFACTURER'S DESIGNATION OF DRILL: Grab Sample	☐ AUTO HAMMER ☐ MANUAL HAMMER
3. DRILLING AGENCY: CB&I	CONTRACTOR FILE NO.	12. TOTAL SAMPLES	DISTURBED / UNDISTURBED (UD)
4. NAME OF DRILLER: CB&I		13. TOTAL NUMBER CORE BOXES	
5. DIRECTION OF BORING: ☒ VERTICAL ☐ INCLINED	DEG. FROM VERTICAL / BEARING	14. ELEVATION GROUND WATER	
		15. DATE BORING	STARTED: 07-31-15 12:02 / COMPLETED: 07-31-15 12:03
6. THICKNESS OF OVERBURDEN: 0.0 Ft.		16. ELEVATION TOP OF BORING: -62.1 Ft.	
7. DEPTH DRILLED INTO ROCK: 0.0 Ft.		17. TOTAL RECOVERY FOR BORING	
8. TOTAL DEPTH OF BORING: 0.0 Ft.		18. SIGNATURE AND TITLE OF INSPECTOR: KM	

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS Depths and elevations based on measured values	% REC.	BOX OR SAMPLE	REMARKS
-62.1	0.0					
-62.1	0.0		SHELL, trace rock, trace sand, trace silt, shell components are shell hash, shell fragments up to (1.25" x 1.0"), whole shells up to (1.25" x 1.5"), rock up to (1.0" x 0.75"), (1.75" x 1.5") whole shell, (2.0" x 1.5") rock, dark grayish brown (2.5Y-4/2), (SW).			Depth = 0.0' Mean (mm): 1.43, Phi Sorting: 1.74 Fines (230): 1.65% (SW)

0 5 10 15 20 25

LOUISIANA FL_BOEM_2015_GRABS.GPJ JPBRAZIL.GDT 9/12/16

SAJ FORM 1836
JUN 04